

PERFORMANCE TEST REPORT

DATE:

November 9, 2021

LOCATION:

Richmond Sanitary District - Wm. E. Ross WWTP

Kokosing P.O. # 2506319

PHI Personnel: Larry L. Bell, VP

Email: Larry@phiwater.com

Ben L. Bell, PHI Service

FACO Personnel: Jeremy VanErman, Sales Email: Jeremy@facollc.com

Equipment Tested: Section 11365- Big Bubble Mixing System

Anoxic Selector Cell (18) in Pass A of Aeration Banks 1-9

Test Equipment Used: Sensor Display – YSI Model DIQ/S 282 – (two channel)

TSS Sensor – YSI Model ViSolid 700IQ

Measurement Range – 1 mg/l to 300 g/l

D.O. Sensor – YSI Model FDO 700IQ

Measurement Range – 0.01 to 20 mg/l

Number of Field Tests: Field testing was completed in all 18 of the anoxic selector cells

in Pass A of Aeration Banks 1-9. Testing was required on only 3

of the 9 aeration banks.

Field Test Procedure: The specification stated that testing was to be done at 4 corner

locations in each cell tested. Four corner locations were not accessible for these tanks without endangering testing personnel and the testing equipment. Since engineering staff nor plant staff were available on the approved testing date to consult with on this issue, an alternative sampling location in the center of each selector cell was decided upon. Testing in the cell center is, in fact, representative of conditions in the rest of the cell because the two bubble forming plates in each cell (see figure 1) have zones of influence that cover the entire cell area. Also, the test location was sampled at three different depths per the specification which provides sufficient indication of solids distribution within each cell. See Table 1 on the next page for test data


collected and pass / fail status at each location.

15 Oro Beach Drive, Oroville, WA 98844 Tel: 800-641-1726 Email: info@phiwater.com

RICHMOND SANITARY DISTRICT - WILLIAM E. ROSS WWTP -PERFORMANCE TEST OF 18 ANOXIC SELECTOR CELLS IN PASS A OF AERATION BANKS 1-9

			(D.O. Passing = <0.2)	Ş	S	S	S		82	S.	Ş	S	S	S	S	82		S.	8	S	S	S	S
TEST DATE: November 9, 2021	(Depth is Measured from Water Surface)	(TSS & D.O. measurements are reported as mg/I)	(CV passing $= < 0.1$)	Pass	Pass	Pass	Pass		Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass		Pass	Pass	Pass	Pass	Pass	Pass
				Pass	Pass	Pass	Pass		Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass		Pass	Pass	Pass	Pass	Pass	Pass
				0.013	0.001	0.005	0.023		0.002	0.035	0.008	0.074	0.021	0.02	0.03	0.019		0.01	0.01	0.023	0.008	0.006	0.003
	Test Depth: 16-17 Foot	D.O.	Mixing Panel 381-LCP-0730	0.01	0.01	0.01	0.01			0	0.01	0	0	0	0	0	0		0	0	0.02	0.02	0.03
		TSS		6,180	6,060	0.01 6,060	6,310	-LCP-0530	6,040	6,380	2,990	6,480	5,710	6,060	5,580	6,070	LCP-0430	6,130	5,950	6,150	5,990	5,850	6,020
	Test Depth: 8-9 Foot	D.O.		0.02	0.02		0.02	Mixing Panel 351.	6,060 0 6,040							0	Mixing Panel 321-LCP-0430	0	0.02	0.03	0.04	0.04	0
		TSS		6,030	6,050											5,880		6,010	5,830	5,880	6,050	5,920	6,050
	Test Depth: 1 Foot	D.O.		0.03	0.02	0.02	0.02		0	0.03	0	0.1	0	0	0	0.03		0	0.03	0.03	0.05	0.05	0
		TSS		6,070	6,040	6,100	6070		6,040	6070	6,080	6,120	5,940	6,050	5,880	5,870		6,050	5,870	6,000	6,080	5,870	6,040
	Selector Cell			Tank 1-1	Tank 1-2	Tank 2-1	Tank 2-2		Tank 3-1	Tank 3-2	Tank 4-1	Tank 4-2	Tank 5-1	Tank 5-2	Tank 6-1	Tank 6-2		Tank 9-1	Tank 9-2	Tank 8-1	Tank 8-2	Tank 7-1	Tank 7-2

- 1. During the testing, all panels were set to pulse 2 times per minute per valve with the pulse duration set at 0.6 seconds. This equates to 1.5 HP per 20' x 30' selector cell.
- 2. The TSS & D.O. sensor array was placed in the middle of the tank during testing. Measurements were taken at 1, 9 & 17 foot depths. SWD was 18 feet at the time of the testing.
 - 3. All 18 anoxic selector cells were tested. Only 6 anoxic selector cells were required to be tested by the project's specifications.
- 4. The testing rig was located on the east side of each of the 20' x 30' anoxic cells during testing due to its size and accessibility limitations presented by the selector cells.
- 5. During the testing, influent flows to these tanks were affected by work being done by the contractor on gates in the flow splitting structure(s). Varying waste loading appears to not have affected performance of the mixing system.



Discussion:

Testing began at 9:30 AM on the morning of November 9th and continued without stopping until 3:30 PM on the same date. During that time interval, contractors were working with the gates in the flow splitter structure(s) which noticeably affected flows and, consequently, the waste loadings between the aeration basins immediately down flow which were being tested.

Despite the variable loading issues which cause treatment upsets in many waste treatment systems, the data indicates that the total suspended solids were evenly distributed within the anoxic selector cells with coefficient of variation (CV) values significantly lower than the 0.1 CV upper limit the project specification listed as an indication that the mixing system is working satisfactorily.

In addition to exceptional TSS CV values during this testing event, the dissolved oxygen measurements in all 18 selector cells were significantly lower than the 0.2 mg/l limit mentioned in the specification as the upper acceptable value for anoxic operation.

On the basis of this data, we are of the opinion that the large bubble mixing system is meeting the project requirements.

Submitted this 15th day of November, 2021 by:

Larry L. Bell, VP Sales & Application Engineering Pulsed Hydraulics Inc.